Ohio | Environmental Protection Agency

John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

December 2, 2011

Phil Wats
Granville Milling Company
400 South Main Street
Granville, OH 43023

**Re: Construction Storm Water Inspection at Granville Milling Company in Johnstown, Ohio on November 4, 2011**
**Permit Number 4GC03654*AG**

Dear Mr. Wats:

This letter is written regarding the storm water inspection I conducted of the construction activities of Granville Milling Company in Johnstown Ohio on November 4, 2011 The Agency understands these construction activities are currently covered under the General Storm Water Permit Associated with Construction Activities. Based on the site inspection and the General Storm Water Permit, the following items were noted:

**Sediment and Erosion Control:**

1. I noted site construction has recently started and perimeter silt fence is installed. Please maintain all permiter silt fence as required by your General Permit.

2. It appears, based on the topography of the site, a sediment basin/trap is required. Please ensure all sediment basins are installed within seven days from receipt of this letter

3. Please utilize diversions, as necessary to ensure all barren areas are routed to the basin intended for sediment control.

4. All barren areas which remain idle must be protected from erosion. Given the time of year a crimped straw mulch cover, or equivalent is expected.

**Post Construction Requirements:**

- The General Storm Water Permit requires specific post construction water quality treatment for all sites. Guidance regarding the post construction requirements is found at: http://www.epa.state.oh.us/dsw/storm/CGPPCQA.aspx. Please submit to my attention (email preferred at harry.kallipolitis@epa.state.oh.us) which practice will be installed at this site to ensure compliance with the General Permit. Please include all design criteria and calculations in your submission.

**Central District Office**
50 West Town Street, Suite 700
P.O. Box 1049
Columbus, OH 43216-1049

614 | 728 3778
614 | 728 3898 (fax)
www.epa.ohio.gov

If you have any questions regarding this letter or the inspection, please do not hesitate to call me at our Central District Office at (614) 728-3844 or email at harry.kallipolitis@epa.state.oh.us.. In addition, please provide a written response ***(email preferred)*** to the action items addressed above within ten days from receipt of this letter. A follow-up inspection will be conducted to ensure the minimum conditions of the General Permit have been met.

Sincerely,

Harry Kallipolitis
Storm Water Coordinator
Division of Surface Water
Central District Office

HK/nsm Granville Milling Co. 11-4-2011